

Item	Building Name	Energized Date
1	Ansoc	Done
2	Asian Centre	Done
3	Auditorium	Done
4	Auditorium Annex	Done
5	BC Binnings	Done
6	Beatty Biodiversity	Done
7	Belkin Art Gallery	Done
8	Bio Sci South	Done
9	Bookstore/NCE	Done
10	BRC	Done
11	Brock Hall	Done
12	Buch. Block A-C	Done
13	Buch. Block D & E	Done
14	Buch. Tower	30-Nov-15
15	Chan Centre	Done
16	Chemistry Centre	31-Mar-16
17	Chemistry East	29-Mar-16
18	Chemistry North	6-Jan-16
19	Chemistry Physics	29-Mar-16
20	Chemistry South	30-Mar-16
21	CICRS	Done
22	CK Choi	Done
23	David Strangway	TBD
24	Food and Nutrition & Health	Done
25	Forest Sciences	Done
26	Frederic Lassere	Done
27	Frederic Wood	Done
28	Friedman	23-Dec-15
29	Gage Apartments	1-Dec-15
30	Gage Common Block	2-Dec-15
31	Green College	Done
32	Hebb	7-Jan-15
33	Hennings	6-Jan-15
34	Hillel House	Done
35	ICICS	Done
36	IK Barber	10-Dec-15
37	International House	Done
38	IRC	3-Dec-15
39	JB Mac Donald	15-Dec-15
40	Klinck	5-Jan-16
41	Koerner House	Done
42	Koerner Library	Done
43	Life Science Centre	26-Nov-15
44	Lui Centre	Done
45	Mary Bollert	Done
46	Medical Block C	8-Dec-15
47	Michael Smith Labs	Done
48	MOA	Done
49	Music	Done
51	NCE	17-Dec-15
52	Old Administration	Done
53	Sing Tao	Done
54	SPPH	Done
55	Student Rec. Centre	Done
56	University Centre	Done
57	War Mem. Gym	9-Dec-15
58	West Mall Annex	Done
59	Woodward Biomedical Library	Done