



Fri 1/15/16

ID	% Complete	Task Name	Duration	Start	Finish	Predecessors	Apr 12, '15	Jun 7, '15	Aug 2, '15	Sep 27, '15	Nov 22, '15	Jan 17, '16	Mar 13, '16	May 8, '16	Jul 3, '16	Aug 2, '16	
							M	F	T	S	W	S	T	M	F	T	S
0	24%	SR050761 - USB Mechanical Maintenance and Sheetmetal Shop Renovations	297 days	Fri 6/12/15	Wed 8/24/16												
1	100%	Project Planning	38 days	Fri 6/12/15	Thu 8/6/15												
2	100%	Project Charter	0 days	Fri 6/12/15	Fri 6/12/15												
3	100%	Signed off Budget - Project Start	0 days	Tue 6/16/15	Tue 6/16/15												
4	100%	RFP - Consultant Selection	20 days	Thu 7/9/15	Thu 8/6/15	3											
5	67%	Design	103.5 days	Thu 8/13/15	Mon 1/18/16												
6	100%	Design Development Stage	6 wks	Thu 8/13/15	Thu 9/24/15	4											
7	100%	UBC Stakeholder Meetings	5 wks	Thu 8/20/15	Thu 9/24/15												
8	100%	End of Design Development Stage	0 days	Thu 9/24/15	Thu 9/24/15	7											
9	100%	Open House	0 days	Thu 9/24/15	Thu 9/24/15												
10	41%	Working Drawing Stage	14.6 wks	Fri 9/25/15	Fri 1/15/16	8											
11	90%	Class B Cost Check	5 days	Mon 11/9/15	Mon 1/18/16	10											
12	0%	Tender	60 days	Tue 1/26/16	Thu 4/21/16												
13	0%	Tender Period and Award of Contract	20 days	Tue 1/26/16	Tue 2/23/16												
14	0%	Owner Supplied Equipment / Furniture Procurement	40 days	Wed 2/24/16	Thu 4/21/16	13											
15	0%	Class A / Post Tender Budget	2 days	Wed 2/24/16	Thu 2/25/16	13											
16	0%	Construction	122 days	Tue 2/2/16	Wed 7/27/16												
17	0%	Construction Period	20 wks	Fri 2/26/16	Wed 7/20/16	15											
18	0%	Internal moves and Clean up by UBC	5 days	Tue 2/2/16	Tue 2/9/16												
19	0%	Demolition	15 days	Fri 2/26/16	Thu 3/17/16	17SS											
20	0%	Construction	14 wks	Fri 3/18/16	Tue 6/28/16	19											
21	0%	UBC Services Construction	3 wks	Wed 6/29/16	Wed 7/20/16	20											
22	0%	IT and Furniture	10 days	Wed 6/29/16	Wed 7/13/16	20											
23	0%	Final Occupancy and Deficiencies	10 days	Thu 7/14/16	Wed 7/27/16	22											
24	0%	Closeout	24 days	Thu 7/21/16	Wed 8/24/16												
25	0%	Demonstrations	2 days	Thu 7/21/16	Fri 7/22/16	17											
26	0%	Client Handover/ Move-in	2 days	Mon 7/25/16	Tue 7/26/16	25											

