

Item	Building Name	Energized Date
1	Ansoc	Done
2	Asian Centre	Done
3	Auditorium	Done
4	Auditorium Annex	Done
5	BC Binnings	Done
6	Beatty Biodiversity	Done
7	Belkin Art Gallery	Done
8	Bio Sci South	Done
9	Bookstore/NCE	Done
10	BRC	Done
11	Brock Hall	Done
12	Buch. Block A-C	Done
13	Buch. Block D & E	Done
14	Buch. Tower	Done
15	Chan Centre	Done
16	Chemistry Centre	31-Mar-16
17	Chemistry East	29-Mar-16
18	Chemistry North	3-Mar-16
19	Chemistry Physics	31-Mar-16
20	Chemistry South	30-Mar-16
21	CICRS	Done
22	CK Choi	Done
23	David Strangway	Done
24	Food and Nutrition & Health	Done
25	Forest Sciences	Done
26	Frederic Lassere	Done
27	Frederic Wood	Done
28	Friedman	Done
29	Gage Apartments	Done
30	Gage Common Block	Done
31	Green College	Done
32	Hebb	Done
33	Hennings	Done
34	Hillel House	Done
35	ICICS	Done
36	IK Barber	Done
37	International House	Done
38	IRC	Done
39	JB Mac Donald	Done
40	Klinck	Done
41	Koerner House	Done
42	Koerner Library	Done
43	Life Science Centre	Done
44	Lui Centre	Done
45	Mary Bollert	Done
46	Medical Block C	Done
47	Michael Smith Labs	Done
48	MOA	Done
49	Music	Done
50	NCE	Done
51	Old Administration	Done
52	Sing Tao	Done
53	SPPH	Done
54	Student Rec. Centre	Done
55	University Centre	Done
56	War Mem. Gym	Done
57	West Mall Annex	Done
58	Woodward Biomedical Library	Done