

Item	Building Name	Energized Date
1	Ansoc	Done
2	Asian Centre	Done
3	Auditorium	Done
4	Auditorium Annex	Done
5	BC Binnings	Done
6	Beatty Biodiversity	Done
7	Belkin Art Gallery	Done
8	Bio Sci South	Done
9	Bookstore/NCE	Done
10	BRC	Done
11	Brock Hall	21-Oct-15
12	Buch. Block A-C	Done
13	Buch. Block D & E	Done
14	Buch. Tower	29-Oct-15
15	Chan Centre	Done
16	Chemistry Centre	31-Mar-16
17	Chemistry East	29-Mar-16
18	Chemistry North	3-Dec-15
19	Chemistry Physics	29-Mar-16
20	Chemistry South	30-Mar-16
21	CICRS	Done
22	CK Choi	Done
23	David Strangway	TBD
24	Food and Nutrion & Health	Done
25	Forest Sciences	Done
26	Frederic Lassere	Done
27	Frederic Wood	Done
28	Friedman	10-Nov-15
29	Gage Apartments	29-Oct-15
30	Gage Common Block	28-Oct-15
31	Green College	Done
32	Hebb	25-Nov-15
33	Hennings	26-Nov-15
34	Hillel House	29-Oct-15
35	ICICS	Done
36	IK Barber	27-Oct-15
37	International House	Done
38	IRC	5-Nov-15
39	JB Mac Donald	10-Nov-15
40	Klinck	19-Nov-15
41	Koerner House	Done
42	Koerner Library	Done
43	Life Science Centre	27-Oct-15
44	Lui Centre	Done
45	Mary Bollert	Done
46	Medical Block C	28-Oct-15
47	Michael Smith Labs	Done
48	MOA	Done
49	Music	Done
50	Old Administration	Done
51	Sing Tao	Done
52	SPPH	Done
53	Student Rec. Centre	Done
54	University Centre	Done
55	War Mem. Gym	22-Oct-15
57	West Mall Annex	Done
58	Woodward Biomedical Library	Done